

COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO MEDARAHALLI MAIN ROAD BALANCE PORTION IN WARD NO.12, IN SHETTYHALLI SUB DIVISION

2. Sanctioned Estimate No. & Dt : AC/02/AA/882/13-14, Dt: 04-03-2014
CE/02/TS/52/13-14, Dt: 20-05-2014

3. Head of Account which is Chargeable : P-code - P-2656

4. Work Order No. & Dt : EE/001/00/97/13-14

5. Name of Contractor : THE TECHNICAL MANAGER, KRIDL

6a. Time stipulated for completion of work : 90 Days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 1795/13-14 Page No. 179420/2 to 179427/1

8. Check measurement of the Asst. : M.B. No. 1795/13-14 Page No. 179420/2 to 179427/1
Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official :
incharge of the work :

10. a) Asst. Engineer : Rav. N.R.

b) Asst. Exe. Engineer : Ramachandramurthi. S.M.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
40.00 lakh	Rs-39,28,027.00	—	71973/-

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Rav. N.R.
24/8/14
ASST. ENGINEER

EXECUTIVE ENGINEER-4
KRIHALI DIVISION,
BANGALORE

ACCOUNTS SUPTD. (ವ್ಯಕ್ತಿ ಪಾಲರು) ಬೆಂಗಳೂರು
ಬೃಹತ್ ನಗರೀಕರಣ ಮಹಾನಗರ ಪಾಲಿಕೆ

ASST. EXECUTIVE ENGINEER

BRUHATH BANGALORE MAHANAGARA PALIKE

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ನಗರೀಕರಣ ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ಪುರಂ, ಬೆಂಗಳೂರು